

## Kapanda Community Day Secondary School, Double Classroom Block FF 694 Interim Report Sep 2024

### Overview

**Donor Name:** Fondation Eagle

**Project Name:** Capital and related costs to build a classroom block at Kapanda Community Day Secondary School, Malawi

**Location:** Kapanda Community Day Secondary School is in Nkhata Bay District, Malawi.

**Number of beneficiaries:** From this project, two classes of 60 pupils will benefit, but all students using the school will benefit as this will relieve pressure on other classrooms in the school.

**Date of grant accepted:** 6<sup>th</sup> December 2023

**Funds received:** £41,157

**Duration of project:** Work to start 3 - 6 months after receiving funds      Use – 10+ years

### Budget:

Cost Description	Code	MK	£
		2,100	
Cement	ACE	6,998,400	£3,333
Local Building Materials	BLB	3,931,200	£1,872
General Building Materials	CGB	7,868,880	£3,747
Steel	DST	0	£0
Timber	ETI	8,457,120	£4,027
Roofing	FRO	7,950,240	£3,786
Paint	GPA	4,271,040	£2,034
Furniture	HFU	6,660,000	£3,171
Electrical	IEL	1,689,696	£805
Plumbing	JPL	0	£0
Other contractor	KOC	0	£0
Transport	LTR	7,142,400	£3,401
Labour	MLA	17,056,200	£8,122
Management	NOM	7,202,518	£3,430
Contingency Costs	OCC	7,202,518	£3,430
<b>TOTAL</b>		<b>86,430,211</b>	<b>£41,157</b>

Exchange Rate used £1: 2,100 Malawi Kwacha (MK)

Whiteleaf Business Centre · 11 Little Balmer · Buckingham · MK18 1TF · England

Tel: +44 (0)1280 822891

Company Reg No: 4823686 England UK Reg Charity Nos: 1103256 (England & Wales) and SC043082 (Scotland)

## Project Overview

In 2021, Kapanda Community Day Secondary School was chosen by the Government of Malawi to take in double the number of Form 1 students over the next four academic years. In addition, students studying science subjects are being transferred into Kapanda from other schools as other schools are unable to offer these subjects and Kapanda has a well-equipped science laboratory and well trained science teachers.

Fondation Eagle kindly donated £29,987 in 2022 to enable a double classroom block to be constructed. However, as there has been a further additional intake of new students in September 2023 and in 2024, the school urgently needed a second double classroom block to enable it to accommodate these additional students.

## Progress to Date

Work commenced on the build in May 2024 after the ground had dried out sufficiently following flooding in the rainy season. Most of the building work took place over the summer school holiday and is now almost completed. Building work stopped temporarily during the exam period to avoid any disruption to students sitting their exams at the end of Form 2 and Form 4.



Students using temporary outdoor classroom



Assessing the location for the new classroom block



Bricks were transported to the school site



Foundations were dug in May 2024



Building progress August 2024



September 2024 – plastering and flooring completed



Kapanda students are looking forward to moving into the new classroom block



Final costs and receipts will be sent with the final report which should be ready in the next few weeks. The only work remaining to be carried out now is painting of the walls which will be done once the plaster is dry.

Many thanks for your support!

Best wishes,

Pam Haigh  
UK General Manager  
25<sup>th</sup> September 2024